

Completion Report

1	Name of Work	Construction of CC drain from Maramma devi temple surrounding and construction of CC drain at Dhananjaya house in Manjunatha Nagara Govt higher primary school Surrounding in Bagalagunte ward No 14	
2	Sanctioned Estimate No. & Date		
3	Head of Account which is Chargeable	P-3726	
4	Instrument Order No. & Date	EE/DDWO/ 51 /21-22, Dt.20.07.2021	
5	Name of Contractor	K Jayamma	
6a	Time Stipulated for Completion of work	90 days	
b	Delay in execution of work	Completed date : 11-10-2021	
7	Measurement recorded in MB		
	Page No		
8	check Measurement of the Asst		
	Exe. Eng / Exe. Eng. On		
9	Name of the Office / Official	Asst. Executive Engineer T. Dasarahalli Sub Division	
	Incharge of the work	Venkatrshappa	
10	a) Assistant Engineer	B R Ranganath	
	b) Asst. Exe. Engineer		
	Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess
	90.00	7504121	14,95,899=00.
			Savings (Rs)

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

[Signature]

ASSISTANT EXECUTIVE ENGINEER

[Signature]

EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike
Nasarahalli Division Bangalore-73